

PORTABLE APPLIANCE TESTING (PAT) REPORT/CERTIFICATE

CLIENT DETAILS DJ MATT JACKSON - 5 ELLIS CLOSE - RM16 3DN CERTIFICATE No. MJE20170901-008

TEST EQUIPMENT	Seaward	Calibration Date	30-Sep-17	Test Engineer	M Jackson
Model	PrimeTest 100	Next Calibration Due	30-Sep-18		
Serial No.	29C-0145				

MJ ENTS. ID	MANF. SERIAL No.	Description	Class*	Fuse Fitted (A)	Cable Rating (A)	Visual	Earth Continuity (RPE Ω)	Insulation Resistance (Riso MΩ)	Leakage Current (Ileak mA)	Polarity	Function Test	Pass / Fail	Test Date	Next Test Due	
Cables															
PCON1		Flight Case Power	NA	5	13	OK	0.06	19.99	NA	OK	OK	PASS	01/09/2017	01/09/2018	
IEC1		13A IEC Cable	NA	13	13	OK	0.09	19.99	NA	OK	OK	PASS	01/09/2017	01/09/2018	
IEC2		13A IEC Cable	NA	13	13	OK	0.04	19.99	NA	OK	OK	PASS	01/09/2017	01/09/2018	
IEC3		13A IEC Cable	NA	13	13	OK	0.08	19.99	NA	OK	OK	PASS	01/09/2017	01/09/2018	
IEC4		13A IEC Cable	NA	13	13	OK	0.08	19.99	NA	OK	OK	PASS	01/09/2017	01/09/2018	
IEC5		13A IEC Cable	NA	13	13	OK	0.08	19.99	NA	OK	OK	PASS	01/09/2017	01/09/2018	
IEC6		13A IEC Cable	NA	13	13	OK	0.05	19.99	NA	OK	OK	PASS	01/09/2017	01/09/2018	
IEC7		13A IEC Cable	NA	13	13	OK	0.07	19.99	NA	OK	OK	PASS	01/09/2017	01/09/2018	
IEC8		13A IEC Cable	NA	13	13	OK	0.09	19.99	NA	OK	OK	PASS	01/09/2017	01/09/2018	
IEC9		13A IEC Cable	NA	13	13	OK	0.08	19.99	NA	OK	OK	PASS	01/09/2017	01/09/2018	
IEC10		13A IEC Cable	NA	10	13	OK	0.09	19.99	NA	OK	OK	PASS	01/09/2017	01/09/2018	
IEC11		13A IEC Cable	NA	13	13	OK	0.08	19.99	NA	OK	OK	PASS	01/09/2017	01/09/2018	
Bel8way		8 way surgemaster	NA	13	13	OK	0.06	19.99	NA	OK	OK	PASS	01/09/2017	01/09/2018	
13A2way01		Custom 3m power extension	NA	13	13	OK	0.13	19.99	NA	OK	OK	PASS	01/09/2017	01/09/2018	
13A2way02		Custom 3m power extension	NA	13	13	OK	0.11	19.99	NA	OK	OK	PASS	01/09/2017	01/09/2018	
Portable Equipment															
CDJ2000A	IJMP001723Y	Pioneer CDJ2000 CD player	2	NA	NA	OK	0.1	19.99	NA	OK	OK	PASS	01/09/2017	01/09/2018	
CDJ2000B	IKMP002693	Pioneer CDJ200 CD Player	2	NA	NA	OK	0.1	19.99	NA	OK	OK	PASS	01/09/2017	01/09/2018	
DJM900nexus		Pioneer DJM900 Audio Mixer	2	NA	NA	OK	0.1	19.99	NA	OK	OK	PASS	01/09/2017	01/09/2018	
DJM700A	IIMP002624Y	Pioneer DJM700 Audio Mixer	2	NA	NA	OK	0.1	19.99	NA	OK	OK	PASS	01/09/2017	01/09/2018	
Active Speakers															
KV2.SUB.01	C20H090331	KV2 KX1.5 Sub Woofer	1	NA	NA	OK	0.05	19.99	0.6	OK	OK	PASS	01/09/2017	01/09/2018	
KV2.SUB.02	C20H090383	KV2 KX1.5 Sub Woofer	1	NA	NA	OK	0.07	19.99	0.75	OK	OK	PASS	01/09/2017	01/09/2018	
RCF HD12a01		RCF 12" Active Speaker	1	NA	NA	OK	0.07	19.99	0.69	OK	OK	PASS	01/09/2017	01/09/2018	
RCF HD12a02		RCF 12" Active Speaker	1	NA	NA	OK	0.07	19.99	0.76	OK	OK	PASS	01/09/2017	01/09/2018	

PORTABLE APPLIANCE TESTING (PAT) REPORT/CERTIFICATE

CLIENT DETAILS DJ MATT JACKSON - 5 ELLIS CLOSE - RM16 3DN CERTIFICATE No. MJE20170901-008

TEST EQUIPMENT	Seaward	Calibration Date	30-Sep-17	Test Engineer M Jackson
Model	PrimeTest 100	Next Calibration Due	30-Sep-18	
Serial No.	29C-0145			

MJ ENTs. ID	MANF. SERIAL No.	Description	Class*	Fuse Fitted (A)	Cable Rating (A)	Visual	Earth Continuity (RPE Ω)	Insulation Resistance (Riso MΩ)	Leakage Current (Ileak mA)	Polarity	Function Test	Pass / Fail	Test Date	Next Test Due
Lighting / Effects														
Slimpar1	3030404	uplighter	1	NA	NA	OK	0.06	19.99	0.16	OK	OK	PASS	01/09/2017	01/09/2018
Slimpar2	3030404	uplighter	1	NA	NA	OK	0.08	19.99	0.15	OK	OK	PASS	01/09/2017	01/09/2018
Slimpar3	3030404	uplighter	1	NA	NA	OK	0.09	19.99	0.17	OK	OK	PASS	01/09/2017	01/09/2018
Slimpar4	3030404	uplighter	1	NA	NA	OK	0.05	19.99	0.17	OK	OK	PASS	01/09/2017	01/09/2018
Slimpar5	3030404	uplighter	1	NA	NA	OK	0.06	19.99	0.15	OK	OK	PASS	01/09/2017	01/09/2018
LedUV01	2065	led uvbar	1	NA	NA	OK	0.07	19.99	0.1	OK	OK	PASS	01/09/2017	01/09/2018

***Class I** - Single insulated wiring, which requires an earth connection. There is no symbol for a Class I product so if a rating plate has no symbol on it then it is usually Class I.
 ***Class II** - Double insulated wiring, therefore no need for a earth lead + Ileak test results are not applicable . Class II is indicated by double box symbol.

As part of the booking agreement the venue shall provide a minimum of two off 13A 230V outlets with RCD or RCBO protection to at least 17th edition IEE Regulations.